

Overview of Environmental Project Management For NAS Review

Karen Adams, *Federal Project Director*

Brian Hennessey, *Federal Facility Agreement Program Manager*

David Bender, *Director, Infrastructure & Area Completion Division*

U.S. Department of Energy – Savannah River Operations Office
February 8, 2021

Environmental Overview – PBS-030, Soil & Water Remediation

- **Objectives**

- Remediate contaminated soil, surface water, and groundwater
- Decommission inactive facilities after they have been deactivated by the operating organization

- **To Date**

- 411 of 515 waste units completed
 - *Remedy selected, including No Action, and systems operating as required*
 - *18 groundwater plumes being evaluated and/or remediated*
 - *5 major Savannah River Site (SRS) streams and the Savannah River in assessment*
 - *73 waste units require post-closure care*
- 296 of 1127 facilities decommissioned
- 38 remediation systems operational (3 active, 14 low energy, 21 passive)
- 5 of 14 Areas Closed: T Area, M Area, R Area, P Area, and B Area
- As of December 30, 2020, Area Completion Projects has achieved all 3,949 *Federal Facility Agreement* (FFA) milestones and Resource Conservation and Recovery Act (RCRA) Permit commitments on or ahead of schedule

- **External Stakeholders (Regulators)**

- Environmental Protection Agency Region 4 (EPA) for FFA
- South Carolina Department of Health & Environmental Control (SCDHEC) for FFA and RCRA permit

Environmental Projects/Activities – Selection, Outcomes & End Dates

- **“Projects”**: all units listed in FFA and RCRA permit
- **Project portfolio for any given year reflects FFA commitments, prioritized each year via DOE submittal and regulator approval of Appendix E, “Long Term Projections;” and RCRA permit corrective actions**
 - SRS currently has enforceable milestones for FY21-23, and planning milestones for FY24 and beyond
 - EM-HQ approves FFA milestones before we submit them for EPA and SCDHEC approval (*EM Guidance for Agreements, Milestones, and Decision Documents*, 2007)
 - Operation & maintenance of “completed” projects also represents significant work scope
- **Project Outcomes – the cleanup objectives/end states agreed to by the Core Team (DOE-SR, EPA Region 4, and SCDHEC) through project scoping and decision making**
 - Dependent upon assumed future land use and exposure assumptions
- **End Dates – shown in performance baseline and project schedules, generally not imposed by regulators**
 - End date for SRS cleanup is constrained by continuing missions in several SRS areas and limited funding for decommissioning of excess facilities

Enforceable Milestones Determine Projects for Execution

(sample page, FFA Appendix E)

<http://www.srs.gov/general/programs/soil/ffa/ffa.pdf>

APPENDIX E_FY2021_REV_1_0121-2021.pdf Adobe Acrobat Pro 2020

File Edit View Window Help

Revision 1 Appendix E: Fiscal Year 2021 Long-Term Projections	
E.1: Deliverable Commitment Dates and Milestone Commitment Dates for FY 2022	
Deliverable or Milestone:	Milestone/ Submittal Date (MM/DD/YYYY)
Revision 0 Appendix C, RCRA/CERCLA Unit List, Appendix G, Site Evaluation Areas, and Appendix K, D&D Facilities for Fiscal Year 2022 Submittal	10/01/2021
SRS Unit Index Number(s): N/A	SEMS Number(s): N/A
Revision 0 Appendix H, RCRA Regulated Units for Fiscal Year 2022 Submittal	10/01/2021
SRS Unit Index Number(s): N/A	SEMS Number(s): N/A
Early Construction and Operational Disposal Site (ECODS) N-1 (South of N Area) (NBN), Central Shops Scrap Lumber Pile (631-2G), and Building 690-N, Process Heat Exchanger Repair Facility (aka Ford Building) ¹ Operable Unit Revision 0 Resource Conservation and Recovery Act (RCRA) Facility Investigation/Remedial Investigation (RFI/RI) Report with Baseline Risk Assessment (BRA) and Corrective Measures Study/Feasibility Study (CMS/FS) Submittal	10/28/2021
SRS Unit Index Number(s): 525 244 1828	SEMS Number(s): 93
Revision 0 Appendix E for Fiscal Year 2022 (Commitments for Fiscal Years 2023 & 2024 and Projected ROD Issuance Dates for Fiscal Year 2025+) Submittal	11/15/2021
SRS Unit Index Number(s): N/A	SEMS Number(s): N/A
Issue Stormwater Outfall A-013 (NBN) Operable Unit Record of Decision Remedial Alternative Selection	11/29/2021
SRS Unit Index Number(s): 483	SEMS Number(s): 62
Administrative Record File Indices Annual Update for Fiscal Year 2021 Submittal	12/01/2021
SRS Unit Index Number(s): N/A	SEMS Number(s): N/A
Federal Facility Agreement Annual Progress Report for Fiscal Year 2021 (Including annual certification of Land Use Control Units) Submittal	12/01/2021
SRS Unit Index Number(s): N/A	SEMS Number(s): N/A
Revision 0 Sixth Five-Year Remedy Review Report for Savannah River Site Operable Units with Geosynthetic or Stabilization/Solidification Cover Systems Submittal	12/15/2021
SRS Unit Index Number(s): N/A	SEMS Number(s): 00
Removal Actions Performed in Fiscal Year 2021 Report Submittal	01/01/2022
SRS Unit Index Number(s): N/A	SEMS Number(s): N/A
Issue Lower Three Runs Integrator Operable Unit Record of Decision Remedial Alternative Selection	01/24/2022
SRS Unit Index Number(s): 505 110 312	SEMS Number(s): 35

Savannah River Site (SRS) Unit Index Number is a unique identifier assigned to each individual RCRA/CERCLA Unit. This number is used by SRS for tracking and is not meant to imply a ranking or priority.

CERCLA: Comprehensive Environmental Response, Compensation, and Liability Act

Regulatory Milestones Shape Program/System Plan/Baseline

SRNS-RP-2018-00534_Rev1A.pdf - Adobe Acrobat Pro 2020

File Edit View Window Help

This file claims compliance with the PDF/A standard and has been opened read-only to prevent modification.

Enable Editing

May 2020

Page 29 of 32

FYs	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030
IOUs					Data collection and analysis FY 2024	Periodic Report on the Bioremediation of SRS Streams					
Lower Three Runs IOU	Proposed Plan 4/2020	Rev 0 ROD 12/2020	Issue ROD 8/2021	RA Start 11/2022	Est. RA Activities through 8/2024						
CAGW	Est. Post-RA Activities through 3/2020					PreField Start FY 2025	Proposed Plan 12/2025	Rev 0 ROD 8/2026	Issue ROD 4/2027	RA Start 7/2028	Est. RA Activities through 7/2030
PAGW	Est. Post-RA Activities through 4/2020									PreField Start FY 2029	Proposed Plan 12/2029
DAOU 2nd EA	Rev 0 ROD 2/2020a	Issue ROD 11/2020	RA Start 9/2021	Est. RA Activities through 11/2022							Rev 0 ROD 8/2030
GOSB	Est. Post-RA Activities through 9/2020										
DAGW Treatability Study	TS Start 12/2019a	TS Data Report 1/2021									
DACSA Removal Action	RA Start 4/2020	Est. RA Activities through 10/2020									
DAGW	Field Start 1/2020a	RIU/RI/RIA 7/2021	CMS/FIS 5/2022	SB/PP 3/2022	Rev 0 ROD 11/2022	Issue ROD 6/2023	RA Start 9/2024	Est. RA Activities through 3/2025			
CS ECODs	Work Plan 2/2020a	Field Start 9/2020	Combined Doc 10/2021	SB/PP 6/2022	Rev 0 ROD 3/2023	Issue ROD 12/2023	RA Start 12/2024	Est. RA Activities through 12/2025			
WADB									Phase II to be determined		
A-013 Outfall	Rev 0 PP 6/2020	Rev 0 ROD 3/2021	Issue ROD 11/2021	RA Start 3/2023	Est. RA Activities through 3/2024						
AAP/ CPRB				PreField Start FY 2023	Rev 0 PP 6/2023	Rev 0 ROD 3/2024	Issue ROD 11/2024	RA Start 3/2026	Est. RA Activities through 9/2027		
FAOU EA	PreField Start FY 2021	Work Plan 9/2021	Field Start 9/2022			Includes 24 subprojects		Issue ROD 10/2024	RA Start 11/2028	Est. RA Activities through 11/2038	
L Area Ash Basin					PreField Start FY 2024	Work Plan 9/2021	Field Start 9/2025			Issue ROD 8/2028	RA Start 11/2029
L Area ECODs	PreField Start FY 2021	Work Plan 2/2022	Field Start 9/2022	Combined Doc 7/2023	Proposed Plan 4/2024	Rev 0 ROD 12/2024	Issue ROD 8/2025	RA Start 11/2026	Est. RA Activities through 12/2027		
Sandblast Area				PreField Start FY 2023	Work Plan 9/2023	Field Start 9/2024			Issue ROD 9/2027	RA Start 12/2028	Est. RA Activities through 12/2030
K Ash Basin OU (188-K)				PreField Start FY 2023	Work Plan 9/2023	Field Start 9/2024			Issue ROD 9/2027	RA Start 12/2028	Est. RA Activities through 12/2030
Bldgs 716-A and 725-A				PreField Start FY 2023	Work Plan 9/2023	Field Start 9/2024			Issue ROD 9/2027	RA Start 12/2028	Est. RA Activities through 12/2029
ATTA						Site Evaluation Report 1/2025					
F Area Ash Landfill 288-F						Site Evaluation Report 12/2024					

ACRONYMS

AAP/CPRB – A-Area Ash Pile (788-A)/A-Area Coal Pile Runoff Basin (788-3A)

ATTA – Advanced Tactical Training Area Firing Ranges

CAGW – C-Area Groundwater

CS – Central Shops

DAGW – D-Area Groundwater

DACSA – D-Area Coal Storage Area (484-17D)

DAOU – D Area Operable Unit

EA – Early Action

ECODs – Early Construction and Operational Disposal Site

FAOU – F Area Operable Unit

FMB – Fourmile Branch

FYs – Fiscal Years

GOSB – G-Area Oil Seepage Basin

IOU – Integrator Operable Unit

LTR – Lower Three Runs

PAGW – P-Area Groundwater

PB – Pen Branch

RA – Removal Action or Remedial Action

ROD – Record of Decision

SC – Steel Creek

SRFS – Savannah River and Floodplain Swamp


UTR – Upper Three Runs

WADB – Wetland Area at Dunbarton Bay

Figure 2. Major Project Milestones

Environmental Cleanup (PBS-30) – FY21 Program Baseline


**Direct Cleanup Budget Available
~\$15M (25% of Program)**



FY21 - PBS30 Program Baseline (\$60.8M)

Environmental Cleanup - Planning To Authorization for Execution (CD-0 to CD-3)*

Environmental Laws and Regulations (RCRA Permit)




Federal Facility Agreement (FFA) Appendix E1 FY2020

*IAW EM Demo Protocol & 413 principles


Risk Identification, Analysis, and Management

ENTERPRISE RISK MANAGEMENT (ERM) PROCESS



Environmental Liability Estimate

Remediation/Facility D&D Funding System Plan FY2020



SRNS FY21 Environmental Management Management and Operations Contract Performance Baseline

PBS SR-0030 Area Completion (Soil & Water Remediation) Summary

August 25, 2020

SRNS-F5100-2020-00008
Revision 0
RSM Tracking #10676

Page 14 of 50

Mission Need (CD-0)

Alternatives Agreed w/ Regulators and Costs Established (CD-1)

Annual Performance Baseline Approved (CD-2/3)

DOE O 413.3B – D Area Ash Project


February 2015



DAAP was a DOE O 413.3B project that received CD-0 approval December 2014 and received CD-4 approval in June 2019. A multi-year project with a TPC of \$74.2M. The project was completed ahead of schedule and under budget.

The D Area Ash Project (DAAP) was an EM project. The project was conducted as a CERCLA Removal Action remediating 4 earthen facilities that supported the D Area Coal Fired Powerhouse during operation. The powerhouse was shutdown in April 2010.

October 2018



Environmental Cleanup – Deactivation and Decommissioning 690-N: Mission Need (CD-0)*



***IAW EM Demo Protocol & 413 principles**

The 690-N facility was used to repair reactor components and was a radioactively contaminated facility. The D&D of the facility began in September 2019 and is scheduled to be completed in 2Q21. Project TPC is estimated at \$7.2M.

E.1: Deliverable Commitment Dates and Milestone Commitment Dates for FY 2021

Deliverable or Milestone:	Milestone/ Submittal Date (MM/DD/YYYY)
Building 690-N, Process Heat Exchanger Repair Facility (aka Ford Building) Revision 0 Decommissioning Project Final Report (Partial Decommissioning) Submittal	06/30/2021
SRS Unit Index Number(s): 1828	SEMS Number(s): 93





RCRA and CERCLA Documentation

FDE proposes the degree of CERCLA involvement in facility decommissioning, in accordance with the SRS tailored decommissioning approach.

Facility Decommissioning Evaluation Document

ARF # 16313

Facility Decommissioning Evaluation
Building 690-N, Process Heat Exchanger Repair Facility


G-FDE-N-00013
Revision: 1, 08/07/2009
Page 3 of 17

Introduction

This document contains an evaluation of available existing information about a facility that is slated for decommissioning. This evaluation screens the project to determine whether it is appropriate to conduct the decommissioning as a non-time-critical removal action under the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), or to use a simpler graded approach.

Environmental Cleanup – Deactivation and Decommissioning 690-N: Baseline (CD-2)*

PBS30 Baseline Document



Responsibility Matrix, Cost & FTE Summary by WBS

CR10M0100 - PBS SR-0030 - Attachment 8

SRNS FY20 EM M&O
Contract Performance Baseline
PBS SR-0030 Summary

Attachment 1

SRNS-F5100-2019-00009
Revision 0
August 26, 2019

FY20 SR-0030 Responsibility Assignment Matrix (RAM), Cost & FTE Summary									
WBS Hierarchy	CUMWIPP	WBS Title/Description	Project Manager	Control Account Manager	Estimating Basis Tech	Earned Value Tech	FY20 PMB (\$K)	FY20 FTEs	
01.29.32.02.04.01.01.01	WP	F Area Facilities Deactivation FY20			Q	C	219	0.9	
01.29.32.02.04.01.01.03	WP	F Area Facility Deact Pjt. Spt FY20			H	A	42	0.2	
01.29.32.02.04.01.01.05	WP	F Area Facility Deact Modification Spt FY20			H	C	400	1.6	



WBS Hierarchy	CUMWIPP	WBS Title/Description	Project Manager	Control Account Manager	Estimating Basis Tech	Earned Value Tech	FY20 PMB (\$K)	FY20 FTEs	
01.29.32.02.12.01.03.01	CA	FMS Maintenance and Repair Facilities Surveillance & Maintenance	Griffith, Mike	Conner, Steven			7,517	18.9	
01.29.32.02.12.01.03.01	WP	N Area Laydown Areas S&M FY20			H	A	39	0.2	
01.29.32.02.12.01.03.06	WP	FMS INSIDE FACILITY PROGRAMS			H	A	300	1.0	
01.29.32.02.12.01.03.08	WP	690-N Deact./Decommis FY20			H	C	1,004	3.9	
01.29.32.02.12.01.03.08	WP	690-N Deact./Decommis FY20			H	C	300	1.2	
01.29.32.02.12.01.03.10	WP	20			H	A	100	0.8	
01.29.32.02.12.01.03.13	WP	FMS S&M Tracker Labor Support FY20			H	C	694	2.7	
01.29.32.02.12.01.03.15	WP	FMS S&M Tracker Labor Support FY20			H	C	282	0.9	
01.29.32.02.12.01.03.17	WP	690-N S&M FY20			Q	C	2,646	9.0	
01.29.32.02.12.01.03.18	WP	Track Worker Task CRT 10A EV70			H	C	517	4.1	

Performance-Based Incentive for 690-N D&D

SRNS2020 ACP-1.04	Achieve accelerated demolition of Building 690-N, Process Heat Exchanger Repair Facility (aka Ford Building) by August 31, 2020. Completion will be documented by the performance of a Final Acceptance Inspection. (Note: This supports the approved 2019 Federal Facility Agreement (FFA) Suspension Agreement negotiated for the Liquid Waste Program's High-Level Waste (HLW) Tank Milestones.	DOE-SR will validate acceptance of this scope through facility walkdowns, a review of corresponding documentation and a signed Final Acceptance Inspection form (FAI-51), verifying scope completion.	11/30/2020	\$300,000	Bergram	Kmetz	Adams	COVID19 Impacted
-------------------	--	---	------------	-----------	---------	-------	-------	------------------

Environmental Cleanup – Deactivation and Decommissioning 690-N: Execution (CD-3)*



2020-SA-002257 - Internet Explorer

Area Completion Project Project

2020-SA-002257 (Management Directed)				Assessment Units: MO:ECACF	Facility Assessed: MO:ECACF	Initiation [Start]: 3/27/2020	FAM Appr Due Date: ---	Status: CLOSED (1/1/2020)
Right of Facilities and Conduct of Operations for Area Completion Projects, Feb-28 through Mar-16, 2020				Project: Area Completion Project		Program Doc No: ---		
Assessment Type: Final Assessment				Activity Type: RF, PS, BSO, MFO		Evaluation Date(s): 2/20/2020 - 3/16/2020		
Lead Area Hgr/Approver: Dr. David [REDACTED] (Approved: 4/6/2020)				Assessment Coordinator/Delegate: Brian, Charles (99257) (Closed: 5/1/2020)		Functional Area: 22 Conduct Of Operations		
or/Team Members: Norman, Karen (46150) 8 hrs (2 Fld Hrs) (Submitted: 3/23/2020)				Documents Reviewed: None				
Personnel Contacted: None								
Scope This report is to provide the results of observations on ECACF operational activities in the area of conduct of operations observed during 2/20 through 3/16/2020.								
Findings There were no findings, opportunities for improvement, or noteworthy practices resulting from this operational awareness activity.								
Notes Year: 2/28 - ACP personnel were performing calibrations and preventive maintenance on instruments at the H-1 Stripper. Personnel were noted as checking their use of safety measures/PPE upon arrival. PPE/Cals were being performed efficient but thorough. The lead that a problem was found with one instrument in which Engineering was working on a replacement.								
Findings Building: 3/10 - This walkthrough was conducted with the DOE Federal Project Director. Housekeeping was in order. We interviewed with the ACP Subcontractor/ STB performing oversight of CTI subcontractor regarding the potential for contamination. Known risk of the building containment area. Although no airborne radiation was suspected the team implemented hazard controls and required PPE as if there was a potential for airborne radiation. Based on questioning the STB oversight of the harnesses. It was noted that the harnesses were SNHS supplied and inspected. However, the personnel were to inspect prior to donning.								
Findings Findings job control vests (JCIV) bag retrieval. 3/12 - ACP B-PREC recognized the need to review the issue of a JCIV bag floating to the surface of the grout mixture upon the grout being poured. Engineering and rad protection worked together to understand the use of the bag before the team could move forward with recovery (good hazard analysis prior to performing work of bag retrieval). The team was able to successfully remove the JCIV bag without contamination occurring.								
Findings Building: 3/12 - ACP/CTI were in planning efforts to perform glove bag installation around duct piping inside the containment area of the building. They will need to place glove bag around the piping/duct due to having internal contamination. As a proactive control measure a mock-up is being constructed to help the team with determining how to proceed with glove bag installation and subsequent duct removal. Note: Although, not his project, the DOE Program Manager for DRI was in attendance with the FR due to also see location and repair of leaks in A-area (separate report).								
Findings Findings Practices								
Findings Findings Notification								
Findings Findings External Assessment Information								
Findings Findings External Assessment Contact Info:								
Findings Findings CAS Elements:								
Findings Findings Assessment								
Findings Findings Event Reporting								
Findings Findings Issues Management								
Findings Findings Performance Measures								
Findings Findings Lessons Learned								
Findings Findings Worker Feedback								
Findings Findings Criteria / LOIs								
No.	Grade	Description	Topic					
1	100%	(Does management routinely observe operations and maintenance activities?)	20-5.1 Facility Operations Organization and Administration					
Findings Results: It is not expected that ACP Management/Supervision will be at every field site when DOE is present. In general ACP Management/Supervisory observations are adequate for the field work being completed. It is also noted that when DOE questions the conditions of a site ACP Management/Supervision is responsive to review the work site to review whether safety measures continue to be adequate. For example, the ACP Operations Manager responded when questioned regarding the ability of snakes or other critters to enter the portable restrooms at F-area Trailers. The Manager also explained precautions taken by discarding the need to watch for wild animals which occurred during pre-job briefings.								
Findings No OFIs Identified								
Findings No Nonworthy Practices Identified								
No.	Grade	Description	Topic					
2	100%	(Are unsafe practices or conditions addressed: work areas orderly, PPE worn?)	HQ-1 Safety					
Findings Results: Any potential hazards are unsafe conditions were addressed per safety requirements and appropriate measures (including BPE) were implemented to ensure the safety of personnel and the environment. See assessment summary for more details.								
Findings No OFIs Identified								
Findings No Nonworthy Practices Identified								
APPROVALS / REVIEWS								
None								
ATTACHMENTS								
None								
DISTRIBUTION								
West, Timothy (75856)								

During execution of work, DOE field oversight is captured in the STAR database. Any observations or findings are captured and corrective actions tracked.

Environmental Cleanup – Deactivation and Decommissioning 690-N: Execution (CD-3)*

PBS 30 Monthly Project Review



EC&ACP September Review: Fourmile Branch Watershed

September Accomplishments

- Continued the decommissioning (e.g., demolition) of 690-N, Ford Building. Completed office (soft) structure demolition and asbestos abatement and started building demolition.
- H-Area Well Abandonment FAI-51 conducted on 9/29/2020 with no issues identified.
- Completed sludge shipment to the DOE Business Center in support of the Trade Waste Tank (607-18A) closure. The Closure Plan completion document was completed and submitted to SCDHEC.
- Completed field activities at ECODS N-1 as well as surface water sampling and background locations in support of the ECODS N-1 OU RFI/RI Work Plan.

Planned Activities

- Complete the decommissioning (e.g., demolition) of 690-N, Ford Building.
- Continue the RFI/RI at ECODS N-1 (NBN), Central Shops Scrap Lumber Pile (631-2G) and Building 690-N (Ford Building)

Issues / Actions

- None

Cost/Schedule

EMC32002 - Four Mile Branch Watershed														
Monthly Performance - September 2020						Year To Date Performance - September 2020						FY21		
BCWS	BCWP	ACWP	CPI	SPI		BCWS	BCWP	ACWP	CPI	SPI		BAC	EAC	VAC
1,482	1,716	1,304	1.32	1.19		20,403	19,350	21,948	0.90	0.95		20,403	21,948	-1,545

Thresholds - Current: <0.8 or >1.2 and +/- \$100k | To Date: <0.9 or >1.1 and +/- \$500k | VAC: +/- 5% or \$1,000k *ACWP does NOT include Fee

- Monthly CPI** – Variance is mainly due to decrease in cost for maintaining the F and I Base Injection Systems after simultaneously operating them and shutting them down. The budget for these systems is level loaded over the entire fiscal year.
- Cumulative CPI** – Variance is mainly the result of work planned for late 4th Quarter FY19 that was not completed in FY20 and costs above budget for 690-NR D&D.
- YAC** – Variance is the result of work planned for late 4th Quarter FY19 that was completed in FY20; completion of facility safety improvements at Burns Road complex; additional costs associated with management of stormwater and unexpected conditions for completion of the G-Area Oil Seepage Basin; and additional costs for 690-N D&D facility protection/containment control and contaminated material removal.

SAVANNAH RIVER SITE • AIKEN • SC • WWW.SRS.GOV

\\Winsan1\boe teams\ACP Month

Baseline Change Proposals

		Approved by: 	
JE # and Rev # JECMD017 / Rev 0		Effective Fiscal Years: 2020 Total Years (Current FY + Out Year(s)) Approver Level: DOE Fiscal Period Implementation: Y Baseline?: N Annual Baseline?: N	
Site Implementation Building 600-N Deactivation and Decommissioning		Project Type: Operations BAR Number 6196460101 DR-G202 Soil and Waste Remediation	
Job Name Number Low Beam Title		Site Area N AREA	
JE Project Number / Project Title		Site Area N AREA	
OBRA Project ID and Project Title MC20002 / FY20-24 Four Mile Branch Watershed		PBS/NNRA Program SM-0006	
Available Programs avail. 1: DOE EM / DOE Environmental Management avail. 2: PBS 30 / Area Completion (Soil & Water Remediation) avail. 3: Area Completion (Solid & Water Remediation) Base Projects		Type of Change Cost Change: Y Schedule Change: Y DOE Contingency: N Milestone Change: N Milestone Reserve: N	
Financial Impacts (in whole dollars): FWD: \$1,763,751		MR: \$0 AOW: \$0 US: \$0	
WBS Number / Title 1.26.02.02.12.01.01 FMB Watershed ACP Inactive Facilities Surveillance & Maintenance		2020 WBS Totals 1,763,751 1,763,751	
Early Totals		1,763,751 1,763,751	
WBS Number / Title 01.20.10.02.12.01.01 FMB Watershed ACP Inactive Facilities Surveillance & Maintenance		WBS Grand Totals 1,763,751	
Yearly Totals		1,763,751	

Environmental Cleanup – Deactivation and Decommissioning 690-N: Execution (CD-3)*



ESH&Q requirements are met through hazardous review walk throughs of the job site, WSHP once all subcontractor submittals are received, a Notice to Proceed is issued.

Hazard Review Checklist

Notice to Proceed

Worker Safety & Health Plan

TSP: Decommissioning and Demolition

Project Name: Deactivation and Decommissioning of Building 690-N Decom Heat Exchanger Repair Facility (Ford Building)
Project location: Savannah River Site, Aiken, South Carolina
Contract #: BSA (BSA TGA D000872033/Change Order 2)
Task No.: 03
Date of Issue: 04/10/2013
Prepared By: Terry Pugh
Reviewed By: Michael Laman

SCOPE: Decommissioning and demolition of Building 690-N (Ford Building)		
MINIMUM PERSONAL PROTECTIVE EQUIPMENT REQUIREMENTS: Level C/PPH will be worn. Fall sign will be tucked or taped, or galons will be worn over the ankles in areas of heavy vegetation. Leather gloves will be worn if cut or abrasion hazards are present.		
ACTIVITY	HAZARDS	CONTROLS/SAFEGUARDS
Setting up work area	Trips and falls	Install barricade with access and identification tags per SRS Manual BQ, (Employee Safety Manual) Procedure B, Baricades. Make sure you have good solid footing and that walking/working surfaces are as clean and dry as possible. Work areas should be inspected daily and findings will be recorded on daily inspection reports. Portable light strainers will be provided in the intermediate work area.
Decommissioning and demolition of obsolete buildings	Physical strain	Personnel will be cautioned about physical strain associated with strenuous activities. Use mechanical lifting devices whenever possible. Lifts greater than 60 pounds require 2 person lift or mechanical equipment lift. Personnel will use caution to not overexert themselves or constrain muscles and joints. Proper lifting techniques will be emphasized. Never carry a load that cannot be seen over or around. Clear path of travel prior to carrying items. Personnel will be briefed to the fact that working in cold weather makes muscles more susceptible to sprains and strains.
	Electrical shock/mechanical strain	Employee training and Hazardous Energy Control compliance per SRS BQ, Employee Safety Manual, (Employee Safety Manual) Procedure BQ, Hazardous Energy Control (Lockout / Tagout). Use of GFCI, NEMA 308, NCE, NCE.

Page 1 of 3

STR and Facility/Project Point of Contact (POC) Hazard Review Worksheet (Continued)

SME	Facility/Project Introduced Hazards and Reviews	Reviewed Hazard Name	Reviewed Hazard Name	Reviewed Hazard Name	Disposition
	Unreviewed?	☐	☐	☐	
Hazard Review Worksheet (Continued)					
The STR and Subcontractor as required, is responsible for identifying the hazards for the task(s) and documenting them on the form. The STR/POC will review this form with the subcontractor prior to the start of work, identifying the party or parties responsible for the control of those hazards. Facility/Project managed hazards will be addressed in the AHA. If the work scope requires an AHA, Subcontract managed hazards will be addressed in the TSPs, as applicable. Select hazards may require controls by both the Subcontractor and the Facility/Project.					
SME	Hazards and Reviews	Reviewed Hazard Name	Reviewed Hazard Name	Reviewed Hazard Name	POC
	Blocks or obstructs personnel egress or access to an emergency exit and/or fire protection equipment?	☐	☐	☐	
	Flammable materials?	☐	☐	☐	Gas/Diesel to be stored off site
	Will this work increase the fire hazard or affect facility operational use and occupancy?	☐	☐	☐	
	Introduces smoke, fumes, etc. and/or use of a portable heater that could impact fire protection system?	☐	☐	☐	
	Modification/generation of electric doors, pan seals, walls, floors, ceilings, stairwells, roofs?	☐	☐	☐	
	Will electrical power supply or communications be affected by this work?	☐	☐	☐	
	Any waste generated?	☐	☐	☐	Waste stream worksheets provided by ACP
	Elevated work and/or hazards from falling objects?	☐	☐	☐	Addressed in SC TSP's
	Hoisting, rigging, or cranes (Does Crane Operator have CCO License)?	☐	☐	☐	
	Use of forklift (lift truck)?	☐	☐	☐	Addressed in SC TSP's
	Alters or affects ventilation systems?	☐	☐	☐	
	Activity impacts Facility alarm system, emergency lights, standby safety shower, standby decontamination supply, egress, alarms, fire extinguishers, etc.?	☐	☐	☐	
	Removing or replacing floor grating, manhole covers, or deck plates?	☐	☐	☐	
	Structure modifications, constructions, or addition?	☐	☐	☐	Demo of facility
	Blasting or use of explosives?	☐	☐	☐	
	Does this activity involve placing a system, structure, or component (SSC) out of commission (OOC)?	☐	☐	☐	
	Welding/cutting/grinding (fire watch training, hot work permit, fire extinguishers, etc.)?	☐	☐	☐	See SC with address in TSP's
	Hazardous Energy (electrical/mechanical/thermal/hydraulic/chemical)?	☐	☐	☐	
	Is the cord and plug exception being used?	☐	☐	☐	
	Is a power tool being used in H-B Line?	☐	☐	☐	
	Can the PA System be heard? PA dead zone?	☐	☐	☐	Remote worker SIWI
	Is work being performed on breathing air system?	☐	☐	☐	

OSR 45-11 (Rev 10-22-2008)

Savannah River Site

Supplier Document Status

- ☐ 1. Work May Proceed
- ☒ 2. Submit Final Document - Work may proceed
- ☐ 3. Revise and Resubmit - Work may proceed subject to Resolution of Comments
- ☐ 4. Revise and Resubmit. Work may not Proceed.
- ☐ 5. Permission to proceed is not required.

Permission to proceed does not constitute acceptance or approval of design details, calculations, test methods, analysis or materials developed or selected by the supplier, and does not relieve supplier from full compliance with contractual obligations or release of any 'holds' placed on the contract.

Document ID	Revision
0000426012-000001	A
Document Category	Date
4.0-INSTRUCTIONS	2019-07-12 07:28:19 AM, EDT
Reviewer	
FRIDAY, GRADY L JR	

A photograph showing a large pile of debris, including wood and metal, on a cleared site. The debris is scattered across a sandy or gravelly area. In the background, there is a dense line of green trees under a blue sky with some clouds. The foreground is a mix of dirt and sparse vegetation.



SRNS Fee Invoicing System for PBIs

Task/Milestone

PBI Title

Area Completion Project

Fiscal Year

2020

▼

Output Title

Meet all ACP enforceable Federal Facility Agreement (FFA) Milestones, Resource Conservation and Recovery Act (RCRA) Permit and Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Record of Decision (ROD/Interim ROD) commitments due between August 1, 2019 and September 30, 2020, as described in the FFA for the SRS (Administrative Docket # 89-05/F). For the SRS RCRA Permit Renewal Application and SRS RCRA Permit Renewal (SC 1988 008 009). Perform ACP projects and activities in support of regulatory required work scope.

Completion Criteria

Achieve accelerated demolition of Building 690-N, Process Heat Exchanger Repair Facility (aka Ford Building) by August 31, 2020. Completion will be documented by the performance of a Final Acceptance Inspection. (Note: This supports the approved 2019 Federal Facility Agreement (FFA) Suspension Agreement negotiated for the Liquid Waste Program's High-Level Waste (HLW) Tank Milestones.

Milestone ID

Milestone Value

Milestone Date

SRNS2020ACP-14

\$300,000

11/30/2020

Fee Board Approved Values

\$300,000

Acceptance Criteria

Milestone date changed from 8/31/2020 to 11/30/2020 per Rev 1 of the Extension #2 PEMP. DOE-SR will validate acceptance of this scope through facility walk downs, a review of corresponding documentation and a signed Final Acceptance Inspection form (FA-51), verifying scope completion.

CIC Completion Comments

SRNS has achieved the accelerated demolition of Building 690-N, Process Heat Exchanger Repair Facility (aka Ford Building). The Final Acceptance Inspection was performed on October 29, 2020. The completed and approved FA-51 documented the inspection is attached. A conservative estimate of the costs to achieve this PBI is \$5M (Total Dollars excluding Fee).

CIC Supporting Documentation

FA-51 - 690-N Deactivation and Demolition Complete p#690-N Demolition State pdf

DOE Documentation

Approved:SAH690NPB1.pdf

Form 7-21 (Rev. 11-20-2002)

Official Report of Project Order Number
 (G-2204) (A-2001) (Rev. 11-20-2002)

State of Inspection

Final Acceptance Inspection for the completion of deactivation and demolition of building 8001 (aka Ford Building).

Printed: Print 03, 93

State of Inspection

10/29/2003

Inspections

The PAJ shall be done in accordance with Manual R2, Procedure 01.

The inspection is for safety items only that may violate the following:

1. Falling Hazards	21. Temperature
2. Tripping Hazards	22. Noise Level
3. Obstructions	23. Operating Procedures
4. Sharp Edges	24. Domestic Water Closes
5. Emergency Exit, Means of Egress, and Emergency Lighting Systems	25. CMO/MD
6. Fire Protection, Fire Protection Equipment	26. Potholes/Falls
7. Obstructions	27. Pressure Relief Devices
8. Access Control	28. Pressure Relief Devices
9. Sufficient Lighting	29. Slotted Egress
10. Adequately Working	30. Ventilation/Liquid Capacity
11. Drains/venting	31. Drains/Liquid Level

☒ Satisfaction of Safety Observation, Occurrence, or Property Displacement. No further action necessary.

☐ Unsatisfactory Satisfaction by Safe Observation, Occurrence, or Property Displacement provided the following Unsatisfactory Conditions are not:

☐ Unsatisfactory Satisfaction by Safe Observation, Occurrence, or Property Displacement provided the following Unsatisfactory Conditions are unsatisfied:

Inspection Team		Organization	Location
Name (Printed) <i>Donna Johnston</i> <i>William West</i> <i>William West</i> <i>William West</i> Signature <i>Donna Johnston</i> <i>William West</i> <i>William West</i> <i>William West</i>	EC-400 EC-400 EC-400 EC-400	750-100 750-100 750-100 750-100	

The PAJ/PAOs document all cases of findings and completion of any compliance during the signing the inspection form. Any outstanding issues, unsatisfactory or closure of the inspection failure, issues, unsatisfactory or compliance closure of the inspection (20-20) and be considered as a closure.

Completed/PAJ/PAOs: *William West* Date: *10/29/2003*

A copy of this report is retained in the file.

[illegible]

SAVANNAH RIVER SITE • AIKEN • SC • WWW.SRS.GOV

Summary

- **PBS 30 has a successful program due to:**
 - positive relationship with the state and federal regulatory agencies, whose requirements establish mission need and preferred project alternatives
 - disciplined program/project management and execution
- **Most PBS 30 projects are far below the DOE Order 413.3B current dollar threshold of \$50M. The last DOE 413 project was the D Area Ash Project which was completed in June 2019 with Project Management Executive approval of the Project Completion Validation Report**
- **PBS 30 includes DOE O 413.3B principles and EM Demolition Protocols into all projects performed as outlined in the briefing**



**Ongoing Demo
484-4D**